Sixfold
LAND & FIRE · MONUMENT, CO

INTERNAL
QUOTE WALK SHEET
JOB _____ DATE _____

What we can charge for, and what it takes to do it

1 · The work — what gets counted and charged

	WHAT IS THERE	HOW MANY / HOW MUCH
☐	**Trees to take down — under 30 ft**	
☐	**Trees to take down — 30 to 60 ft**	
☐	**Trees to take down — 60 to 80 ft**	
☐	**Trees to take down — over 80 ft** CALL IN FIRST	
☐	Of those, how many come down **over a roof, fence, line or drive**	
☐	Trees to limb or trim, not remove	
☐	**Logs to be bucked** — and the length they want ROUNDS · INCHES	
☐	Dead fall already on the ground PILES	
☐	**Brush, branches, twigs** PILES, OR TRUCK LOADS	
☐	Material to run through the chipper HOURS OF FEEDING	
☐	Slash piles to build, and where COUNT	
☐	**Stumps to grind** — measured at the ground COUNT + DIAMETER INCHES	
☐	**Loads to haul off** — count the pile twice LOADS · BOTH COUNTS	
☐	What stays on site instead CHIPS · ROUNDS · SLASH	

2 · What it takes — the cost of doing it

	WHAT THE JOB BURNS OR NEEDS	HOW MANY / HOW MUCH
☐	**Crew** — people on site, and days PEOPLE × DAYS	
☐	**Chains** — how many on the job, and sharpenings	
☐	**Gas, two-stroke mix and bar oil** GALLONS	
☐	**Chipper** — ours, or rented? DAYS · RENTAL COST	
☐	**Trailer** — ours, or rented? DAYS · RENTAL COST	
☐	Stump grinder DAYS · RENTAL COST	
☐	Anything else hired or bought for this job	
☐	**Dump fees** — call and confirm today's figure PER LOAD × LOADS	
☐	Truck fuel — round trips the job needs TRIPS	
☐	Second trip needed? STUMPS NEED THE 811 LOCATE FIRST — 3 DAYS	

3 · Additional notes

Anything that slows the crew or changes the job — access, slope, drag to the truck, power lines, septic, neighbours, what was asked for, what was promised.

No price is given on the property — not a figure, not a range. Counts come back, the estimate goes out in writing. **Stop and call in** if anything is over 80ft, on a structure, under tension, or near a line.

SIXFOLD LLC Contact@SixfoldColorado.com (720) 772-6146

Walked by _____